# DESIGN BUILD EQUIP

# **Enabling Works Contract**



High Level Summary of Scope & Progress - 26 Jan 2017



# What is involved in the Enabling Works Contract?

#### **EWC** is site clearance and preparatory works project including:

- Programme Aug 2016 June 2017 Overlapping with Main Contract
- Erection of over fixed site hoardings.
- Installation of key utility connections to the campus to keep SJH live during the NCH development & remove existing service mains from NCH site. Incl. Gas Main, Water Main & ESB mains.
- Demolition of scheduled buildings
  - Disconnect each building from SJH utility connections.
  - Survey for asbestos and removal if present.
  - Soft strip buildings and segregate materials where practical. Material salvage where required.
  - Demolish buildings/grub foundations on NCH site.







# What is involved in the Enabling Works Contract?

- Archaeological Investigations to intensively search the site for areas that need to be resolved and mitigate risk.
- Adjustments to existing car parking exits/SJH FM routes.
- Tree felling on NCH site completed in phases





- Environmental Monitoring (Noise/Vibration/Dust):
  - Base level readings established.
  - Permanent monitoring points set up.
  - Additional temporary locations added if required.
  - Trigger alarm system in place with Amber & Red Alerts.

# <u>Summary of results 9<sup>th</sup> Jan – 22<sup>nd</sup></u> Vibration

2 Amber Triggers on the 12<sup>th</sup> Jan & 19<sup>th</sup> Jan – Work Stopped & Machinery relocated

#### **Noise**

No Amber or Red triggers over this period.

### **Dust**


No issues from Dec. Highest reading was less than half higher limit at the worst location.







# **Progress Update 26th Jan 2017**



# Aerial View 7th Jan

